

ID	Task Name	Fixed Cost	Fixed Cost Accrual	Total Cost	Baseline	Variance	Actual	Remaining
39	Civil Supplies, Gas, Water, Electric.	£0.00	Prorated	£5,040.00	£0.00	£5,040.00	£0.00	£5,040.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	4	Ground work	100%	56 hrs	3.88 days	Fri 04/05/07	Tue 15/05/07	
1	Preplanning & Procurement	£0.00	Prorated	£2,200.00	£0.00	£2,200.00	£0.00	£2,200.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	13	Client	50%	44 hrs	0 days	Mon 05/03/07	Mon 19/03/07	
	14	PM	100%	88 hrs	0 days	Mon 05/03/07	Mon 19/03/07	
15	Installing New tiled roof	£0.00	Prorated	£2,002.50	£0.00	£2,002.50	£0.00	£2,002.50
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	36 hrs	0 days	Wed 04/04/07	Tue 10/04/07	
	7	Roofer	100%	36 hrs	0 days	Wed 04/04/07	Tue 10/04/07	
	23	Thermapitch Etc	75	75	0 days	Wed 04/04/07	Tue 10/04/07	
52	Gas Boiler (Combi) & Radiators	£0.00	Prorated	£1,860.00	£0.00	£1,860.00	£0.00	£1,860.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	3	Plumber	100%	24 hrs	0 days	Tue 15/05/07	Fri 18/05/07	
	35	Combi Boiler Rads	1	1	0 days	Tue 15/05/07	Fri 18/05/07	
58	Driveway	£0.00	Prorated	£1,440.00	£0.00	£1,440.00	£0.00	£1,440.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	4	Ground work	100%	16 hrs	0 days	Wed 02/05/07	Thu 03/05/07	
32	Staircase	£0.00	Prorated	£1,400.00	£0.00	£1,400.00	£0.00	£1,400.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	34	Manufacturer Installators	1	1	0 days	Fri 20/04/07	Mon 23/04/07	
11	Timber roof works	£0.00	Prorated	£1,092.00	£0.00	£1,092.00	£0.00	£1,092.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	5	Carpenter	100%	24 hrs	0 days	Fri 30/03/07	Tue 03/04/07	
	6	General Labour	100%	24 hrs	0 days	Fri 30/03/07	Tue 03/04/07	
	19	Roof Timbers	3	3	0 days	Fri 30/03/07	Tue 03/04/07	
47	Ceiling to be Thermapitch boarded an	£0.00	Prorated	£1,056.00	£0.00	£1,056.00	£0.00	£1,056.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	32 hrs	0 days	Tue 08/05/07	Mon 14/05/07	
	8	Plasterer	100%	32 hrs	0 days	Tue 08/05/07	Mon 14/05/07	
55	Parameter Wall West elevation	£0.00	Prorated	£1,056.00	£0.00	£1,056.00	£0.00	£1,056.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	32 hrs	0 days	Tue 08/05/07	Wed 16/05/07	
	11	Bricklayer	100%	32 hrs	0 days	Tue 08/05/07	Wed 16/05/07	
18	Remove Scaffold	£0.00	Prorated	£1,040.00	£0.00	£1,040.00	£0.00	£1,040.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	15	Scaffold	100%	8 hrs	0 days	Wed 11/04/07	Thu 12/04/07	
9	Carry out dry rot process where requir	£0.00	Prorated	£880.00	£0.00	£880.00	£0.00	£880.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	16	Specialist	100%	8 hrs	0 days	Wed 28/03/07	Thu 29/03/07	
	18	Dry rot Materials	100%	8 hrs	0 days	Wed 28/03/07	Thu 29/03/07	
53	External wall Plaster detail	£0.00	Prorated	£880.00	£0.00	£880.00	£0.00	£880.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	8	Plasterer	100%	40 hrs	0 days	Mon 14/05/07	Mon 21/05/07	
7	Scaffold for roof and Gable	£0.00	Prorated	£780.00	£0.00	£780.00	£0.00	£780.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	15	Scaffold	100%	6 hrs	0 days	Mon 26/03/07	Mon 26/03/07	

ID	Task Name	Fixed Cost	Fixed Cost Accrual	Total Cost	Baseline	Variance	Actual	Remaining
14	B>B. Roof over Bdrm, Utility, En-suite	£0.00	Prorated	£738.40	£0.00	£738.40	£0.00	£738.40
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	15.97 hrs	0 days	Wed 04/04/07	Thu 05/04/07	
	7	Roofer	100%	15.97 hrs	0 days	Wed 04/04/07	Thu 05/04/07	
	19	Roof Timbers	1	1	0 days	Wed 04/04/07	Thu 05/04/07	
21	Gable wall	£0.00	Prorated	£720.00	£0.00	£720.00	£0.00	£720.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	16 hrs	0 days	Fri 13/04/07	Tue 17/04/07	
	11	Bricklayer	100%	16 hrs	0 days	Fri 13/04/07	Tue 17/04/07	
	26	Gable Wall Materials	100%	16 hrs	0 days	Fri 13/04/07	Tue 17/04/07	
37	Damp injection system	£0.00	Prorated	£720.00	£0.00	£720.00	£0.00	£720.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	10	Wall Injectors	100%	8 hrs	0 days	Mon 30/04/07	Tue 01/05/07	
40	Inspection chambers	£0.00	Prorated	£720.00	£0.00	£720.00	£0.00	£720.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	4	Ground work	100%	8 hrs	0 days	Tue 15/05/07	Wed 16/05/07	
48	Decoration Walls/Ceiling & Woodwork	£0.00	Prorated	£720.00	£0.00	£720.00	£0.00	£720.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	33	Decorator	100%	48 hrs	0 days	Mon 14/05/07	Tue 22/05/07	
57	Pathways	£0.00	Prorated	£720.00	£0.00	£720.00	£0.00	£720.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	4	Ground work	100%	8 hrs	0 days	Tue 01/05/07	Tue 01/05/07	
46	Check existing wall rebuild as necess:	£0.00	Prorated	£660.00	£0.00	£660.00	£0.00	£660.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	20 hrs	0 days	Tue 08/05/07	Fri 11/05/07	
	11	Bricklayer	100%	20 hrs	0 days	Tue 08/05/07	Fri 11/05/07	
59	Ramp Access	£0.00	Prorated	£630.00	£0.00	£630.00	£0.00	£630.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	4	Ground work	100%	7 hrs	0 days	Fri 04/05/07	Fri 04/05/07	
35	Interior Works First fix	£0.00	Prorated	£624.00	£0.00	£624.00	£0.00	£624.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	5	Carpenter	100%	12 hrs	0 days	Thu 26/04/07	Fri 27/04/07	
	29	Doors and Partition	100%	12 hrs	0 days	Thu 26/04/07	Fri 27/04/07	
8	Stripping of existing roof	£0.00	Prorated	£608.00	£0.00	£608.00	£0.00	£608.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	5	Carpenter	100%	16 hrs	0 days	Mon 26/03/07	Wed 28/03/07	
	6	General Labour	100%	16 hrs	0 days	Mon 26/03/07	Wed 28/03/07	
	17	Prov Materials	100%	16 hrs	0 days	Mon 26/03/07	Wed 28/03/07	
10	Order Timbers for roof	£0.00	Prorated	£600.00	£0.00	£600.00	£0.00	£600.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	14	PM	100%	24 hrs	0 days	Tue 27/03/07	Thu 29/03/07	
30	Screed hall floor and surrounding are:	£0.00	Prorated	£587.79	£0.00	£587.79	£0.00	£587.79
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	9.33 hrs	0 days	Thu 19/04/07	Fri 20/04/07	
	8	Plasterer	100%	9.33 hrs	0 days	Thu 19/04/07	Fri 20/04/07	
	32	Screed	100%	9.33 hrs	0 days	Thu 19/04/07	Fri 20/04/07	
38	New windows and doors	£0.00	Prorated	£528.00	£0.00	£528.00	£0.00	£528.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	5	Carpenter	100%	24 hrs	0 days	Tue 01/05/07	Fri 04/05/07	

ID	Task Name	Fixed Cost	Fixed Cost Accrual	Total Cost	Baseline	Variance	Actual	Remaining
2	Precontract Meetings	£0.00	Prorated	£500.00	£0.00	£500.00	£0.00	£500.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	14	PM	100%	20 hrs	0 days	Tue 20/03/07	Thu 22/03/07	
51	Fire Alarms	£0.00	Prorated	£480.00	£0.00	£480.00	£0.00	£480.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	16	Specialist	100%	8 hrs	0 days	Tue 15/05/07	Wed 16/05/07	
23	Kitchen Entrance bearing wall	£0.00	Prorated	£442.67	£0.00	£442.67	£0.00	£442.67
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	5.33 hrs	0 days	Tue 17/04/07	Wed 18/04/07	
	11	Bricklayer	100%	5.33 hrs	0 days	Tue 17/04/07	Wed 18/04/07	
	28	Bearing wall Material	100%	5.33 hrs	0 days	Tue 17/04/07	Wed 18/04/07	
56	Garden clearance	£0.00	Prorated	£440.00	£0.00	£440.00	£0.00	£440.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	40 hrs	0 days	Wed 16/05/07	Wed 23/05/07	
28	Screeding	£0.00	Prorated	£424.00	£0.00	£424.00	£0.00	£424.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	8 hrs	0 days	Mon 23/04/07	Tue 24/04/07	
	9	Floor Layer	100%	8 hrs	0 days	Mon 23/04/07	Tue 24/04/07	
	31	Flooring	100%	8 hrs	0 days	Mon 23/04/07	Tue 24/04/07	
34	Replace existing first floor, floor.	£0.00	Prorated	£396.00	£0.00	£396.00	£0.00	£396.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	5	Carpenter	100%	12 hrs	0 days	Mon 23/04/07	Wed 25/04/07	
	6	General Labour	100%	12 hrs	0 days	Mon 23/04/07	Wed 25/04/07	
19	Gable Wall Foundation	£0.00	Prorated	£349.00	£0.00	£349.00	£0.00	£349.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	8 hrs	0 days	Thu 12/04/07	Fri 13/04/07	
	11	Bricklayer	100%	8 hrs	0 days	Thu 12/04/07	Fri 13/04/07	
	25	Gable Concrete	1	1	0 days	Thu 12/04/07	Fri 13/04/07	
31	Install three joists to form landing	£0.00	Prorated	£308.00	£0.00	£308.00	£0.00	£308.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	5	Carpenter	100%	14 hrs	0 days	Fri 20/04/07	Mon 23/04/07	
12	Roof Windows	£0.00	Prorated	£308.00	£0.00	£308.00	£0.00	£308.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	5	Carpenter	100%	4 hrs	0 days	Wed 04/04/07	Wed 04/04/07	
	20	Velux Windows	100%	4 hrs	0 days	Wed 04/04/07	Wed 04/04/07	
16	Guttering	£0.00	Prorated	£300.00	£0.00	£300.00	£0.00	£300.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	3	Plumber	100%	3 hrs	0 days	Tue 10/04/07	Tue 10/04/07	
	24	Guttering Material	100%	3 hrs	0 days	Tue 10/04/07	Tue 10/04/07	
22	Remove walls in Utility/Bedroom	£0.00	Prorated	£287.82	£0.00	£287.82	£0.00	£287.82
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	5.33 hrs	0 days	Tue 17/04/07	Tue 17/04/07	
	11	Bricklayer	100%	5.33 hrs	0 days	Tue 17/04/07	Tue 17/04/07	
	27	Skip	100%	5.33 hrs	0 days	Tue 17/04/07	Tue 17/04/07	
33	Lounge/Hallway doors	£0.00	Prorated	£264.00	£0.00	£264.00	£0.00	£264.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	5	Carpenter	100%	12 hrs	0 days	Fri 20/04/07	Mon 23/04/07	
6	Survey for dry rot	£0.00	Prorated	£240.00	£0.00	£240.00	£0.00	£240.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	16	Specialist	100%	4 hrs	0 days	Fri 23/03/07	Fri 23/03/07	

ID	Task Name	Fixed Cost	Fixed Cost Accrual	Total Cost	Baseline	Variance	Actual	Remaining
13	No 2 Roof light to West Elevation	£0.00	Prorated	£240.00	£0.00	£240.00	£0.00	£240.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	5	Carpenter	100%	4 hrs	0 days	Wed 04/04/07	Wed 04/04/07	
	22	Roof lights	100%	4 hrs	0 days	Wed 04/04/07	Wed 04/04/07	
26	Replace concrete to Hallway	£0.00	Prorated	£234.33	£0.00	£234.33	£0.00	£234.33
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	2.67 hrs	0 days	Wed 18/04/07	Thu 19/04/07	
	9	Floor Layer	100%	2.67 hrs	0 days	Wed 18/04/07	Thu 19/04/07	
	25	Gable Concrete	1	1	0 days	Wed 18/04/07	Thu 19/04/07	
	30	Insulation	100%	2.67 hrs	0 days	Wed 18/04/07	Thu 19/04/07	
42	En-suite Utility plumbing	£0.00	Prorated	£200.00	£0.00	£200.00	£0.00	£200.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	3	Plumber	100%	5 hrs	0 days	Fri 04/05/07	Mon 07/05/07	
60	Site Clearance	£0.00	Prorated	£187.00	£0.00	£187.00	£0.00	£187.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	17 hrs	0 days	Fri 04/05/07	Tue 08/05/07	
36	Internal stud Walls	£0.00	Prorated	£176.00	£0.00	£176.00	£0.00	£176.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	5	Carpenter	100%	8 hrs	0 days	Fri 27/04/07	Mon 30/04/07	
4	Plumbing Survey	£0.00	Prorated	£160.00	£0.00	£160.00	£0.00	£160.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	3	Plumber	100%	4 hrs	0 days	Thu 22/03/07	Thu 22/03/07	
50	Cooker Hood	£0.00	Prorated	£160.00	£0.00	£160.00	£0.00	£160.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	3	Plumber	100%	4 hrs	0 days	Tue 15/05/07	Tue 15/05/07	
24	A>A Bedroom doorway reduction	£0.00	Prorated	£151.00	£0.00	£151.00	£0.00	£151.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	2 hrs	0 days	Wed 18/04/07	Wed 18/04/07	
	11	Bricklayer	100%	2 hrs	0 days	Wed 18/04/07	Wed 18/04/07	
	25	Gable Concrete	1	1	0 days	Wed 18/04/07	Wed 18/04/07	
25	Rebuild brick pier	£0.00	Prorated	£136.00	£0.00	£136.00	£0.00	£136.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	11	Bricklayer	100%	4 hrs	0 days	Wed 18/04/07	Thu 19/04/07	
	26	Gable Wall Materials	100%	4 hrs	0 days	Wed 18/04/07	Thu 19/04/07	
43	South, Bedroom area, New door oper	£0.00	Prorated	£132.00	£0.00	£132.00	£0.00	£132.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	4 hrs	0 days	Mon 07/05/07	Mon 07/05/07	
	11	Bricklayer	100%	4 hrs	0 days	Mon 07/05/07	Mon 07/05/07	
44	Stub Stack	£0.00	Prorated	£120.00	£0.00	£120.00	£0.00	£120.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	3	Plumber	100%	3 hrs	0 days	Mon 07/05/07	Tue 08/05/07	
5	Electrical Survey	£0.00	Prorated	£112.00	£0.00	£112.00	£0.00	£112.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	2	Electrician Survey	100%	4 hrs	0 days	Fri 23/03/07	Fri 23/03/07	
29	Loft door and frame to be removed	£0.00	Prorated	£99.00	£0.00	£99.00	£0.00	£99.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	3 hrs	0 days	Wed 18/04/07	Thu 19/04/07	
	11	Bricklayer	100%	3 hrs	0 days	Wed 18/04/07	Thu 19/04/07	

ID	Task Name	Fixed Cost	Fixed Cost Accrual	Total Cost	Baseline	Variance	Actual	Remaining
17	Rain water Pipes	£0.00	Prorated	£80.00	£0.00	£80.00	£0.00	£80.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	3	Plumber	100%	2 hrs	0 days	Tue 10/04/07	Wed 11/04/07	
41	Kitchen sink waste pipe	£0.00	Prorated	£80.00	£0.00	£80.00	£0.00	£80.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	3	Plumber	100%	2 hrs	0 days	Fri 04/05/07	Fri 04/05/07	
49	Extractors	£0.00	Prorated	£72.00	£0.00	£72.00	£0.00	£72.00
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	1	Electrician	100%	4 hrs	0 days	Mon 14/05/07	Tue 15/05/07	
45	Wall ties to bedroom/landing area	£0.00	Prorated	£27.50	£0.00	£27.50	£0.00	£27.50
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>	
	6	General Labour	100%	2.5 hrs	0 days	Tue 08/05/07	Tue 08/05/07	
20	Check existing Lintels	£0.00	Prorated	£0.00	£0.00	£0.00	£0.00	£0.00
27	Floors to Utility/En-suite	£0.00	Prorated	£0.00	£0.00	£0.00	£0.00	£0.00
		£0.00		£36,409.01	£0.00	£36,409.01	£0.00	£36,409.01